



Out of hours concrete segment production for bridge construction from July 2019 to June 2020

Roads and Maritime Services will start production of concrete segments for construction of the Batemans Bay Bridge replacement. From July 2019 until June 2020, concrete pours will take place at a pre-cast facility south of Mogo.

What are we doing?

We will be pouring concrete segments for construction of the Batemans Bay Bridge replacement at a purpose-built pre-cast facility at an existing quarry site south of Mogo.

Concrete segment production will occur from **July 2019** and take about **12 months** to complete.

Work for each segment will include preparing steel moulds before the concrete is poured, pouring concrete using a vibration method and then removing the segments from the moulds the following morning. This process will ensure the highest quality product. Each pour will include concrete truck movements to and from the facility. Forklifts, various cranes and light vehicles will be required during these activities. Standard construction work hours are between **7am and 6pm Monday to Friday**, and between **8am and 1pm on Saturday**.

Out of hours work

Regular out of hours work is planned to complete this activity quicker and minimise the construction impacts on nearby properties. The planned out of hours work will occur from **5am to 7am** and **6pm to 10pm between Monday and Friday** and from **6am to 8am** and **1pm to 3pm Saturday**. A break-down of the types of activities planned out of hours available on the following page.

Time	Activity
5am to 7am Monday to Friday	Low noise work includes removing the segments from the moulds and the use of machinery required for this work.
6pm to 10pm Monday to Friday	Finishing off the concrete pours (up to 8pm), which includes pouring concrete in the mould using a vibration method. Other activities include finishing the poured concrete using hand tools and covering the poured segments with tarps. A clean-up will also be done after the concrete is placed, compacted and finished.
6am to 8am Saturday	Low noise work includes removing the segments from the moulds and the use of machinery required for this work. A new segment may also be poured no earlier than 9am. If this is required, work will be similar to work carried out between 6pm to 10pm Monday to Friday.
1pm to 3pm Saturday	If a new segment is poured on Saturday morning, work will be similar to activities carried out between 6pm to 10pm Monday to Friday.

Where is this located and what does segment production look like?



The pre-cast facility is located about 6km south of Mogo in an existing quarry site.



A concrete bridge segment used on another Roads and Maritime project.

For more information on the project or if you have any questions or complaints, please contact our project team



1800 870 119



BatemansBayBridge@JHG.com.au



rms.nsw.gov.au/BatemansBayBridge



If you need help understanding this information, please contact the Translating and Interpreting Service on 131 450 and ask them to call us on 1800 870 119.